



School Building Infrastructure & Project Management Stewardship Report

Prepared By:
Thomas Lamb, Chief Operating Officer
Frank Fanelli, Director of Project Management

Feb. 23, 2023

STRATEGIC PLAN : SY 2020-2024



NEW HAVEN PUBLIC SCHOOLS

Core Values

We believe...

1 Equitable opportunities create the foundation necessary for every child to succeed

3 High expectations and standards are necessary to prepare students for college and career

2 A culture of continuous improvement will ensure that all staff are learners and reflective practitioners

4 Collaboration and partnerships with families and the New Haven community will enhance learning and achievement



Mission

To provide all students in New Haven Public Schools with personalized, authentic, and engaging learning experiences through creativity, exploration, innovation, critical thinking, problem-solving, and high quality instruction. To foster a culture of continuous improvement through collaborative partnerships with staff, families, and the New Haven community. To support students' growth and development by utilizing the Whole Child Framework.

Vision

Our vision is to be a premier urban school district that ensures access to equitable opportunities and successful outcomes for all students as they prepare for college, career, and life.

Priority Areas for 2020-2024

- 1 Academic Learning**
- 3 Youth & Family Engagement**
- 5 Operational Efficiencies**

- 2 Culture & Climate**
- 4 Talented Educators**

1. School Life Safety & Security Systems
 - a. Fire Alarm System Replacement
 - b. Fire Sprinkler Systems
 - c. Door Systems Repairs & Replacements
 - d. Electronic Access Control Systems
 - e. Video Camera Systems
 - f. Clock, Bell, & PA System
2. Facilities Master Plan Study
3. Energy Management & Sustainability
 - a. Building Management System Repairs & Upgrades
 - b. CO2 Sensor Upgrades & Replacement
 - c. Domestic Hot Water Boiler Replacements
 - d. Heating Boiler System Replacements & Upgrades
 - e. Building HVAC System Repairs & Replace
4. School Infrastructure Projects Planned & In Progress
 - a. Hillhouse Roofing Repairs
 - b. Cross V-Wing Flooding
 - c. Bottle Filling Stations
 - d. Water Distribution Booster Pumps Replacement
 - e. Sidewalks & Parking Lots
 - f. Swimming Pool Repairs
 - g. Playgrounds Repairs
5. Adult Education 88 Basset Street Construction
6. Cross Field Renovations
7. Manufacturing Pathway Renovations



School Life Safety & Security Systems

Replacement Priority - Defined

- 1 Panel Obsolete; no longer supported by Mfg - replace immediately
- 2 Ongoing Issues; More cost effective to Repalce (within 1-2 years)
- 3 Replace within 2-3 years
- 4 Replace within 3-6 years

Location	Replacement Priority	Panel	Proposed Upgrade	Upgrade Price	Upgrade Status
Hillhouse High School	1	Notifier AFP-1010	Edwards EST4	\$ 345,700	Quoted, waiting for approval
Davis Street Magnet School	1	Notifier NFS2-640	Edwards EST4	\$ 227,400	Quoted, waiting for approval
Lincoln Bassett School	1	Notifier AFP-400	Edwards EST4	\$ 219,000	Quoted, waiting for approval
Edgewood Magnet School	1	Notifier AFP-400	Edwards EST4	\$ 98,700	Quoted, waiting for approval
W. Hooker Middle School	1	Edwards EST2	Edwards EST4	\$ 38,700	Approved, in progress - needs 1 return trip to complete
King/Robinson Magnet School	1	Edwards EST2	Edwards EST4	\$ 35,700	Quoted, waiting for approval
Ross/Woodward School	1	Edwards EST2	Edwards EST4	\$ 29,700	Quoted, waiting for approval
Brennan School	1	Edwards EST2	Edwards EST4	\$ 23,300	Approved, in progress - waiting on back ordered parts from Edwards
Parish Hall/Betsy Ross	1	Notifier Annunciator	Edwards iO64	\$ 19,400	Betsy Ross panel is current, Parish Hall is quoted waiting for approval
Facilities & Maintenance Offices/Old Montessori School	1	Simplex 4002	Firelite Conventional	\$ 11,690	Quoted, waiting for approval
Dixwell New Light High School	1	Simplex 4001	Firelite Conventional	\$ 9,159	Quoted, waiting for approval
Adult and Continuing Education	1	Auto Call MDK2	Firelite Conventional	\$ 9,103	Quoted, waiting for approval
The Shack/WRAA	1	Fire-Lite Miniscan 4024	Firelite Conventional	\$ 8,330	Quoted, waiting for approval - may move building to City of NH
Sound School	1	Emerson - SK IFP-50	Edwards iO64	\$ 7,800	McNeil - approved, completed
Aquaculture Center	1	Edwards EST2	Edwards iO64	\$ 7,800	Approved, completed
Quinnipiac School	4	Gamewell IF610		\$ 1,033	
Conte West Hills Magnet School	1	Simplex 4100ES	N/A		Remove from quote list, project too large/complex
Coop Arts & Humanities High Sc	1	Notifier	N/A		Panel is current - investigate service costs further.
Metropolitan Business Academy	1	Notifier	N/A		Panel is current - investigate service costs further
Hill Regional Career High School	2	Edwards EST3			
Celentano Museum Academy	2	Edwards EST3			
East Rock Magnet School	2	Edwards EST3			
Nathan Hale School	2	Notifier DR-C4			
Wexler/Grant School	2	Notifier AFP-400			
Beecher School	3	Notifier NFS-3030D			
Bishop Woods School	3	Edwards EST3			
Wilbur Cross High School	3	Notifier AFP-1010			
Barnard Magnet School	3	Edwards EST3			
Betsy Ross Arts Magnet School	3	Notifier NFS-320			
Troup School	3	Simplex 4100U			
W.Hooker Elementary School	3	Notifier NFS-3030D			
Central Kitchen	3	Notifier BFS-640			
Jepson Magnet School	3	Simplex 4100U			
Clemente Leadership Academy	3	Simplex 4100U			
Mauro Sheridan Magnet School	3	Edwards EST3			
Clinton Ave School	3	Notifier NFS-303			
John S. Martinez Magnet School	3	Notifier NFS-3030			

Replacement Priority - Defined










- 1 Panel Obsolete; no longer supported by Mfg - replace immediately
- 2 Ongoing Issues; More cost effective to Repalce (within 1-2 years)
- 3 Replace within 2-3 years
- 4 Replace within 3-6 years





Location	Replacement Priority	Panel	Proposed Upgrade	Upgrade Price	Upgrade Status
John C. Daniels Magnet School	3	Edwards EST3			
New Haven Academy	3	Notifier NFS-3030			
Dr. Reginald Mayo Early Learning Center	3	Notifier NFS-33D			
C. Rogers School	3	Silent Knight IFP-100			
Strong School @ Mauro	3	Silent Knight SK-5208			Building is unoccupied and has an uncertain future
Barack Obama School	3	Notifier NFS-3030			Building is unoccupied and has an uncertain future
West Rock Authors Academy	4	Notifier AFP-400			
Fair Haven Middle School	4	Edwards EST3			
Engineering & Science University Magnet School	4	Notifier NFS2-3030			
Truman School/Truman Head Start Program	4	Notifier NFS-3030D			
High School in the Community	4	Silent Knight 5208			
Columbus Family Academy	4	Simplex 4100U			
Riverside Education Academy/Do	4	Silent Knight SK-5208			
Hill Central Music Academy - NFS	4	Simplex 4100ES			
Floyd Little Fieldhouse		Notifier			
Elm City Montessori School		Firelite			

Project Planning & Status Worksheet 1 of 2



School Name / Program / Building :	District Schools
Project Name :	Door Repairs / Replacement
Project Assigned to :	Facilities, Carpenter, Locksmith, Cohen Keys LLC., Builders Hardware

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	School	Status	Comments
District Inspection and Identification of Damaged Doors in Need of repair or replacement.	All Schools		<ul style="list-style-type: none"> Development of Door Inspection Checklists for Custodial Engineers to identify doors in need of repair.
Survey of all interior doors in the district. Approximately 2,500 doors	All Schools		<ul style="list-style-type: none"> Security is conducting a school by school assessment of interior doors.
Assessment of exterior doors	Hillhouse		<ul style="list-style-type: none"> Builders Hardware is Survey all exterior doors that need hardware or total replacement
Doors have been ordered for Robinson, Cross, Nathan Hail and Martinez			<ul style="list-style-type: none"> Waiting on stock.... Builders Hardware will be

Project Planning & Status Worksheet 2 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Door Repairs / Replacement
Project Assigned to :	Facilities, Carpenter, Locksmith, Cohen Keys LLC., Builders Hardware

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	School	Status	Comments
Replace Side Entry Doors (6)	Kathrine Brennon	\$21,655.80	
Replace Main Entryway Doors (6)	Bishop Woods	\$27,742.00	
Replace Gym Doors (6)	Bishop Woods	\$18,392.00	
Replace Loading Doc Doors (2)	Roberto Clemente	\$7,796.60	
Replace Entry Doors (2)	King Robinson	\$12,558.00	Stock will be in 1-23
Loading dock door	Clinton Ave		stock Delay




Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District Schools
Project Name :	Clock Bell & PA Systems Repairs / Replacement
Project Assigned to :	Facilities & Security

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Basset <ul style="list-style-type: none"> Replace Bell & clock System--\$62,641.00 Being done under State Contract 		Completed
Hillhouse, Cross & Metro		RFP to be written by Frank Fanelli
Next round of Schools are being determined for July 2023		





Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Electronic Access Control
Project Assigned to :	IT, Security & Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
New Haven Academy • 70 Card door readers and associated hardware		<ul style="list-style-type: none"> School Security Grant Enhancements Phase 5 Bill Zesner is no longer working for the BOE Ed Connelly has taken over PO issued, waiting on parts (parts backordered)
Mayo • 79 Card door readers and associated hardware		<ul style="list-style-type: none"> School Security Grant Enhancements Phase 5 Bill Zesner is no longer working for the BOE Ed Connelly has taken over PO issued, waiting on parts (parts backordered)
ESUMS • Replacing cameras, card readers and other related equipment		<ul style="list-style-type: none"> Waiting on PO to be issued
Edgewood Replacing cameras, card readers and other related equipment		PO issued Feb. 21, 23





Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	NHPS District
Project Name :	Long Term Facilities Plan
Project Assigned to :	COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
School Building capacity surveys requested from Principals		<ul style="list-style-type: none"> All have been completed and received by Svigals
MEP Condition Assessments		<ul style="list-style-type: none"> Building assessments have been completed in coordination with Facilities Staff and data collected for inclusion in the Facilities Master Plan.
Enrolment Projections Section of Master Planning		
Development of Recommendations		<ul style="list-style-type: none"> Initial meeting with a Facilities Study Advisory Group Held Second Meeting held with Dr. Tracy to Review findings and further develop recommendations Final Meeting with Advisory Group to be held on 2-23-2023












State of Connecticut School Construction Projects


Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	School Construction Program
Project Name :	State Construction Project Audits
Project Assigned to :	COO Office

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

Task	Status	Comments
Projects next for State Audit		<ol style="list-style-type: none"> 1. Roberto Clemente 2. Hill Central 3. Bowen Field <p>Not scheduled with the State yet. No New Information from the State of CT</p> <p>Meeting held with new Director of School Construction at the state to review open audits. Scheduling of Audits no longer is done by the office of School construction. They are completed by DAS.</p>



Energy Management & Sustainability

Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :

District Wide

Project Name :

LED Lighting Program

Project Assigned to :

Facilities Team, COO Office



In Progress
Delayed
Stopped
Completed



On Going
Material on Order
Awaiting Contract Approval from Corporation Council
Awaiting Approval F&O / BOE / BOA



Waiting on Others
Out for RFQ/RFI/RFP/Bid

Task	Status	Comments
Clinton Ave School LED Retrofit	In Progress	• Bid Awarded to N Power, Waiting for Step 3 - Purchasing review in Veoci
Troup School LED Retrofit	In Progress	• Bid Awarded to N Power, Waiting for Step 3 - Purchasing review in Veoci
Metro Business Academy LED Retrofit	In Progress	• Bid Awarded to N Power, Waiting for Step 3 - Purchasing review in Veoci
Career High School LED Retrofit	In Progress	• Bid Awarded to N Power, Waiting for Step 3 - Purchasing review in Veoci

Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :











All Schools





Project Name :

Building Management System Upgrades to Honeywell Tridium

Project Assigned to :

Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Facilities Team Evaluating for future Locations		List the 18 schools ****
BOA Review		Remaining work is over \$100k will need to go to BOA
Fair Haven		<ul style="list-style-type: none"> EBI Servers need to be upgraded to Tridium
Kathrin Brennan		<ul style="list-style-type: none"> EBI Servers need to be upgraded to Tridium







Project Planning & Status Worksheet 2 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	All Schools
Project Name :	Building Management System Upgrades to Honeywell Tridium
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		












Task	Status	Comments
Mauro Sheridan		• EBI Servers need to be upgraded to Tridium
Hillhouse		• Fully intergraded over to Tridium
Wilbur Cross		• Fully intergraded over to Tridium
Beecher		• Fully intergraded over to Tridium
Sound		• Fully intergraded over to Tridium
Jepson		• EBI Servers need to be upgraded to Tridium


Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	All Schools
Project Name :	CO Sensor Upgrade/ Repair / Replace
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others	
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid	
	Stopped		Awaiting Contract Approval from Corporation Council			
	Completed		Awaiting Approval F&O / BOE / BOA			











Task	Status	Comments
Facilities Evaluating Other Sights, to determine district needs		• Pending further evaluation


Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Domestic Hot Water Boilers
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











School	Status	Comments
Mauro Sheridan		<ul style="list-style-type: none"> In design phase, Hamilton Rep working quote Preparing Bid Documents








Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	Sound School, Foote Building
Project Name :	Heating Boiler Replacements & Upgrades
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		











Task	Status	Comments
Hillhouse		<ul style="list-style-type: none"> Contract has been Awarded, pending approval form CEO and Bonding Waiting on PO
Wilber Cross		<ul style="list-style-type: none"> Contract has been Awarded, pending approval from CEO and Bonding Waiting on PO
Nathen Hale		<ul style="list-style-type: none"> Contract has been Awarded, pending approval Waiting on PO to start Design
Ross Woodward		<ul style="list-style-type: none"> Contract has been Awarded, pending approval Waiting on PO to start Design
Lincoln Basset		<ul style="list-style-type: none"> Contract has been Awarded, pending approval Waiting on PO to start Design
Clarence Rogers		<ul style="list-style-type: none"> Contract has been Awarded, pending approval Waiting on PO to start Design
Daniels		<ul style="list-style-type: none"> Contract has been Awarded, pending approval Waiting on PO to start Design

Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Building HVAC System Repair & Replace
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		

Task	Status	Comments
Beecher <ul style="list-style-type: none"> Chiller Failure Chiller Replacement Required 	Capital Funding	Tucker Mechanical who is our HVAC provider is providing specifications for replacement.
Hillhouse <ul style="list-style-type: none"> Chiller replacement Water Tower Replacement 	Planned Work	<ul style="list-style-type: none"> Contract was awarded...
Cross <ul style="list-style-type: none"> Chiller Replacement Water Tower Replacement 	Planned Work	<ul style="list-style-type: none"> Waiting on Purchasing to approve RFP for on call Engineer
District HVAC systems conditions assessment. What systems are at end of life.	Planned Work	<ul style="list-style-type: none"> Waiting on Purchasing to approve RFP for on call Engineer <p>See Guy</p>



School Infrastructure Project











Planning



Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Adult Ed
Project Assigned to :	Facilities Team, COO Office

	In Progress		On Going		Waiting on Others
	Delayed		Material on Order		Out for RFQ/RFI/RFP/Bid
	Stopped		Awaiting Contract Approval from Corporation Council		
	Completed		Awaiting Approval F&O / BOE / BOA		










Task	Status	Comments
New Adult Ed location determined		<ul style="list-style-type: none"> 188 Bassett St New Haven
Adult Ed		<ul style="list-style-type: none"> Waiting on Grant money to be Awarded before writing RFP for Architect.



Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Water Distribution Booster Pumps
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Daniels School		<ul style="list-style-type: none"> • Bid was Awarded to Ruotolo Mechanical • Final Purchasing review (step 6) waiting on PO
Mauro Sheridan		<ul style="list-style-type: none"> • Bid was Awarded to Ruotolo Mechanical • Final Purchasing review (step 6) waiting on PO



Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Sidewalks & Parking Lots
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Hillhouse		• Lior was issued a PO. Work to be completed between April 10-14
• Repair damaged parking lot in rear of building by generator		
• Started evaluation to address all school parking lot and sidewalk issues		




Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Career School		<ul style="list-style-type: none"> Temporarily advised to close Working with IES to design new Dehumidification
Conte School <ul style="list-style-type: none"> Pool was inspected by engineering firm for cracks in foundation. Pool leaking into mechanical space under pool. Pool liner recommended Filter sand media needs to be replaced 		<ul style="list-style-type: none"> Need to go back out to bid
Cross		<ul style="list-style-type: none"> Temporarily closed due to ceiling tiles and ceiling grid damage Roof needs to be inspected for leaks Future repair plans are being discussed



Project Planning & Status Worksheet 1 of 2



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Swimming Pool Maintenance & Repairs
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	










Task	Status	Comments
Hillhouse • Multiple upgrades needed to keep pool open... Main Drain, Controller replacement, Chemical Feed System, Tile repair, Balancing		• Working with vendor to schedule upgrades
Martinez • Dehumidification Replacement		• Contract Awarded to Pro-Mech. Inc • F&O and BOE approved, being reviewed by Purchasing in Veoci






Project Planning & Status Worksheet



NEW HAVEN PUBLIC SCHOOLS

School Name / Program / Building :	District
Project Name :	Playgrounds Inspection Maintenance & Repair
Project Assigned to :	Facilities

 In Progress	 On Going	 Waiting on Others
 Delayed	 Material on Order	
 Stopped	 Awaiting Contract Approval from Corporation Council	
 Completed	 Awaiting Approval F&O / BOE / BOA	

School	Status	Task / Comments
Edgewood <ul style="list-style-type: none"> Entire playground upgrade/redesign Problems with, tree root, Flooding and drainage 		<ul style="list-style-type: none"> Frank Fanelli working with O'Brians & Sons on Design RFP to be written Mid March
Annual Playground inspection to be scheduled for summer		<ul style="list-style-type: none"> Inspection to be scheduled for Spring 2023
Truman/Head Start		<ul style="list-style-type: none"> Awarded to O'Brian & Son Design was approved by Frank Fanelli Install planned for June 2023
Fair Haven/Head Start		<ul style="list-style-type: none"> Awarded to O'Brian & Son Design was approved by Frank Fanelli Install planned for June 2023
Lincoln-Bassett/Head Start		<ul style="list-style-type: none"> Awarded to O'Brian & Son Design was approved by Frank Fanelli Install planned for June 2023